

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PRED – Chittoor District – Heritage Corridor Project- “Providing Infrastructure amenities to Sri Vedanarayana Swamy temple at Nagulapuram” in Chittoor District – Extension of Agreement Time – Permission accorded -Orders – Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1875

Dated:21-12-2011.

Read the following:

From CE, PR, Lr.No.AEE2/DEE1/CE(PR)/HCP- Nagulapuram/
CTR/2011, Dt.01.08.2011.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord Post Facto Extension of Agreement Time from 21.04.2011 to 31.12.2011 for a period of (254days) without Penalty as the delay is not attribute to the contractor due to heavy rains and modified designs towards the work “Providing Infrastructure amenities to Sri Vedanarayana Swamy temple at Nagulapuram” in Chittoor District.

2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be access at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR), Panchayat Raj Deptt.,
Hyderabad.

Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., Chittoor District.,
The PS to Hon’ble M (PR&RWS)
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER